

Erosion Control Implementation Plan (ECIP) Worksheet

Project No.:

County:

Type of Work:

Prime Contractor:

**Water Pollution
Control Manager
(WPCM) & Company*:**

☐ ECT (Cert #)

☐ ESC Basics

Phone:

Erosion Control Technician (ECT) (unless satisfied by WPCM), Certification Number, & Company*:

Additional ECT or ESC Basics Trained Individual(s) and Company (can include Subcontractors):

Subcontractor responsible for installation & maintenance of erosion/sediment controls:

Name:

Company:

Address:

Phone:

* WPCM is required to be from Prime Contractor. Prime Contractor must also have ECT on staff.

Project specific description of intended schedule and sequence of major land disturbing and erosion/sediment control activities, including number of mobilizations. Additional items to consider:

- Initial controls required prior to disturbing land,
- Construction staging to limit disturbed areas,
- Sensitive areas (such as waterbodies) requiring special consideration,
- Anticipated suspension of work and stabilization of disturbed areas, including compliance with the 0/14 day rule

Include staging and maintenance, method for winter shutdown and removal of temporary measures (if required for the project). Describe any additional measures that are needed due to late season work.

Describe measures necessary to control erosion based on your schedule or sequence of operations. Explain how you plan to implement erosion control plan in stages. Indicate measures that must be in place before grading begins.

Based on your staging, are there areas where additional erosion control beyond that shown in the plans is anticipated? If so, provide information.

Include proactive measures and sequencing to protect critical areas.

Consider if there will be different crews performing different items.

Other pollution prevention measures, such as measures for 1) construction entrances and other methods to minimize tracking, 2) dewatering, 3) concrete washout, 4) stockpiles, 5) fuel tanks or other SPCC items, 6) proper waste disposal, etc.:

Describe dewatering methods and locations. What controls will be used to manage discharge?

Provide information regarding location and protection of stockpiles.

Plan to prevent discharge of concrete washout and minimize off-site tracking.

Other pollution prevention measures, such as Spill, Prevention, Control, and Countermeasures (SPCC) for fuel tanks?

Prepared or reviewed and submitted by:

Name and Prime Contractor Company

Updates:

Update ECIP to address changes in the order of operations or staging, weather changes, or any other changes required to comply with permit requirements.

Update ECIP to address changes in the number of mobilizations.