******THIS IS A NEW APPENDIX – PLEASE READ CAREFULLY******

APPENDIX A

Form 955QMC

Iowa Department of Transportation

Highway Division - Office of Materials
Proportion & Production Limits For Aggregates

County: Project No.: Date:
Project Location: Mix Design No.:

Contractor:

Material	Ident #	% in Mix	A #	Producer & Location
1 1/2 " Stone				
Intermediate				
Conc. Sand				

Individual Aggregates Sieve Analysis - % Passing (Target)												
Material	1 1/2 "	1"	3/4"	1/2"	3/8"	#4	#8	#16	#30	#50	#100	#200
1 1/2 " Stone												
Intermediate												
Conc. Sand												

Preliminary Target Gradation

* Upper Tolerance												
Comb Grading												
* Lower Tolerance												

Production Limits for Aggregates Approved by the Contractor & Producer.

	Coarse		Intermediate		
Sieve Size	1 1/2 " Stone 0.0%		Intermediate 0.0%		
in.	Max.	Min	Max.	Min.	
1 1/2					
1					
3/4					
1/2					
3/8					
#4					
#8					
#200	**1.5**	**0.0**			

	Fine Aggregate		
Sieve Size	Conc. Sand 0.0%		
in.	Max.	Min.	
3/8	**100.0**	**100.0**	
#4			
#8			
#16			
#30			
#50			
#100			
#200	**1.5**	**0.0**	

Comments:

The above target gradations and production limits have been discussed with and agreed to by an authorized representative of the aggregate producer.

Check (X)

Signed: _____ Producer — Coarse ☐ Interm. ☐ — Signed: _____ Contractor

Signed: _____ Producer — Fine ☐ — Signed: _____ Contractor